



Schenectady City School District Capital Project Update 18 March, 2015

- Group A Projects Status Update:

SCLA – Boiler Plant Complete; on time & on budget.

Additional code deficiency items remain;

Courtyard gate(s), Exit & Emergency Lights

Work to be re-bid separately in the future

Keane ES – Boiler Plant Complete; on time & on budget.

- Group B Projects Status Update:

Paige ES –

Contract awarded

Abatement & Investigative work proceeding over Spring Recess

Submittals & Pre-planning meetings in progress

Roof Construction: Summer 2015

Pleasant Valley ES (Boiler Rm Reconstruction) –

SED comments of plans & specs received. Response in progress.

Budget estimate update – pending Design response/resolutions.

Anticipate Spring 2015 bidding.

PVES (Emergency Abatement) –

Incidental disturbance cleanup & Abatement anticipated Spring Recess.

Mont Pleasant MS –

SED review of plans & specs in progress. Response to SED comments in progress. (CD) phase budget estimate in review by team.

Anticipate Spring 2015 bidding.

Anticipate occupancy of 6th, 7th & 8th grades September 2016.

Constructions finish 2017.

Oneida MS –

SED review of plans and specs in progress. Response to SED comments in progress.

Construction Document (CD) phase budget estimate in review by team.

Easement review for modification of existing fence in progress.

Anticipate Spring 2015 bidding.

Anticipate occupancy of 6th, 7th & 8th grades September 2016.

Construction finish 2017.

Central Park MS -

Design Development (DD) in progress.

Hazardous materials survey in progress.

BAC meeting scheduled for March 19th.

Anticipate Fall 2015 bidding.

- Group C Projects Status Update:

Howe ES –

Schematic Design (SD) in progress.

Building Advisory Committee has been established and meeting scheduled for March 31st

Anticipate Spring 2016 bidding.

Van Corlaer ES –

Schematic Design (SD) in progress.

Building Advisory Committee meeting forthcoming.

Anticipate Spring 2016 bidding.